



FM Conway Ltd  
Newhaven Asphalt Plant  
Plots 6 & 7 North Quay Road  
Newhaven  
BN9 0AB

**Reference: LDC/CONWAY/P2**

9<sup>th</sup> February 2023

Dear Rachel,

Please see below update on works that have been carried out since my last correspondence dated 24<sup>th</sup> January.

1. Replacement of existing PVC curtains around mixer discharge – now complete
2. Replacement of existing PVC curtains around reject bin – now complete
3. Installation of PVC curtains around loadout bins 1-8 – PVC curtains are on site, brackets are being prepared for install
4. Installation of dust & odour suppressing mister system around mixer discharge and loadout area (nozzles spaced 1m apart) – order has been placed circa 8 week lead time
5. Full plant exterior cladding jet wash clean down – initial clean being carried out Saturday 11/2/23
6. Additional frisbee gauge dust monitors to be installed in specified locations as per dust & odour management plan – being installed Friday 10/2/23
7. Installation of continuous stack monitoring – in process of placing order
8. Purchase of mobile Jet Mister cannon to be used as dust mitigation during screening operations – order placed, delivery expected w/c 20/2/23
9. Installation of additional dust suppression sprinkler in aggregate bay area – now complete
10. Installation of enclosed chute/pvc curtains on screener discharge points – in progress
11. Purchase and installation of additional water storage tank and pump to support proposed additional water supply requirements – in progress, quotes being reviewed
12. Increased road sweeper visits – Mon/Wed/Fri – now implemented
13. The stack extension section has been taken down and taken away for sandblasting and painting and should be back with us in circa 10 days
14. The order has been placed for the acoustic fence – installation to begin w/c 6<sup>th</sup> March

Yours Faithfully,

**Josh Ward**  
Cluster Production Manager  
For and on behalf of FM Conway Ltd